

Project Schedule and Completion Date*

Bid Released	___ 0 days ___
Bids Due	___ 30 days ___
Award of Construction Contract	___ 37 days ___
Construction Contract Executed	___ 40 days ___
Notice to Proceed and Commence Construction	___ 47 days ___
Final APS plans provided for construction*	___ 77 days ___
Sewer, Water, and Utility complete to serve Tom Jones Ford dealership	___ 105 days ___
Temporary Public Access to Tom Jones Ford Dealership for opening	___ 112 days ___
Substantial Completion of Construction (Contractor to Input)	_____
Final Completion of Construction (180 days from notice proceed and commence Construction)	___ 227 days ___

*Days are from date of bid release.

** Final APS plans shall be provided within 30 days of Award of Construction.

**Contractor shall provide a separate detailed milestone schedule.